



**MARCH 2010**

## Bangalore Metro Rail Newsletter

Dr.M.Ramachandran, IAS  
Secretary,  
Ministry of Urban Development,  
GoI & Chairman BMRCL

### *Reach –1 (Baiyappanahalli to Cricket Stadium) Viaduct*

N.Sivasailam, IAS  
Managing Director

The piers have completed in all 222 locations, 70% of segments have been cast and 109 spans of viaduct have been erected from Baiyappanahalli to cricket stadium.

B.S.Sudhir Chandra  
Director (P&P)

D.D.Pahuja  
Director (RSE)

B.L.Yashavanth Chavan  
Dy.Chief Engineer &  
Chief Public Relations Officer

Bangalore Metro Rail Corporation Ltd  
BMTCL Complex, Shanthinagar,  
Bangalore—560 027

Ph: 080-22969300/01  
Fax : 080-22969222



Website : [www.bmrc.co.in](http://www.bmrc.co.in)

Email : [bmrc@dataone.in](mailto:bmrc@dataone.in)



Work Progress –CMH Road



Segment launching CMH Road

East West Corridor :  
North South Corridor  
Stations East West Corridor  
Stations North South Corridor

Baiyappanahalli Terminal  
Hesarghatta Cross  
-16  
-24

- Mysore Road Terminal  
- R.V.Road

- 17.90 kms  
- 23.87 kms



### **STATIONS**

45 % of work is completed in Ulsoor, CMH, OMR and Baiyappanahalli Stations. 34% of work is completed in MG Road and Trinity Stations.

#### ***Baiyappanahalli Depot***

Works like construction of Boundary wall/ RE wall diversion road etc has been nearly completed, other works like stabling shed/ Repair workshop/ OCC etc is in progress and expected to complete all the works by Nov'10.

This section between Baiyappanahalli to MG Road will be commissioned in Dec'2010.



Work Progress -Baiyappanahalli Depot

### ***Reach –2***

*(Magadi Road to Mysore Road Terminal)*

#### ***Viaduct***

454 piles have been completed out of 1006, 12 piers out of 243 and 61 segments out of 2113 are casted.

#### ***Stations***

Piling work is in progress and 9% of work is completed in Vijyanagar, Hosahalli and Toll-gate stations. Piling work is in progress in Mysore Road, Deepanjali Nagar and Magadi Road stations.

### ***.Reach –3***

*(Swastik to Yeshwanthpur)*

#### ***Viaduct***

The balance works contract has been awarded to M/s. Simplex Infrastructure Ltd at a cost of Rs.148.42 crs. Total 165 piles are completed out of 961 and construction of piers is in progress.

#### ***Stations***

22 % of work is completed in Malleshwaram, Kuvempu Road and Rajajinagar stations. Piling works completed, piers and Girders casting is under progress in Yeshwanthpur Station Piling work is in progress in Mahalakshmi and Soap factory stations.



**Reach –3 A**

**(Yeshwanthpur to Peenya)**

The contract for construction of viaduct and stations has been awarded to L&T at a cost of Rs.303.29 crs.

**.Reach –4**

**(K.R. Market - RV Road )**

**Viaduct**

310 piles have been completed out of 614, 23 piers out of 142 and 176 segments out of 1262 have been cast.

**Stations**

25 % of work is completed in KR Road, Lal-bagh and South end circle stations. Piling works completed in RV Road station and around 17% of work is completed in RV Road and Jayanagar Stations.



Admin building-Baiyappanahalli Depot

**Land and Property Acquisition  
(Private Properties)**

Reach	No. of Properties		
	Proposed for Possession	Possession taken	Demolished
Reach-1	163	162	160
Reach-2	200	196	183
Reach-3	216	187	187
Reach-3A (y.pur to Peenya)	72	72	
Reach 3B (Peenya to HG Cross)	179		
Reach-4	41	35	15
Reach –4A R.V.Road Puttenahalli Cross)	64	64	
UG NS	14	8	7
UG EW	129		
Yesh. Stn	7	7	2
Chik, City Mkt & K.R.Road	18	9	2
<b>Total</b>	<b>1103</b>	<b>740</b>	<b>556</b>



## HIGHLIGHTS OF FEB 2010

- All Piers and Portal Beams completed in Reach 1.
- Reach 3 - Balance Works LOA has been issued.
- DDC Tender for Signage and Graphic under evaluation.
- Process completed and LOA issued
  1. Design, Supply, Installation and Commissioning of Lifts

Sl No	Total Milestones to be achieved	Total Milestones to be achieved till Feb 2010	Total Milestones Achieved till Feb 2010
1	151	111	91