



May 2010

Bangalore Metro Rail Newsletter

Dr.M.Ramachandran, IAS
Secretary,
Ministry of Urban Development,
GoI & Chairman BMRC

Reach –1 (Baiyappanahalli to Cricket Stadium)

Viaduct

The piers have completed in all 222 locations, 84% of segments have been cast and 71% of viaduct have been erected from Baiyappanahalli to cricket stadium.

STATIONS

50 % of work is completed in Ulsoor, CMH, OMR and Baiyappanahalli Stations. 52% & 42% of work is completed in MG Road and Trinity Stations respectively.

Baiyappanahalli Depot

Works like construction of Boundary wall / RE wall diversion road etc has been completed, other works like stabling shed/ Repair workshop/ OCC etc is in progress and expected to complete all the works by Nov'10.

This section between Baiyappanahalli to MG Road will be commissioned in Dec'2010

N.Sivasailam, IAS
Managing Director

B.S.Sudhir Chandra
Director (P&P)

D.D.Pahuja
Director (RSE)

B.L.Yashavanth Chavan
Dy.Chief Engineer &
Chief Public Relations Officer

Bangalore Metro Rail Corporation Ltd
BMTCL Complex, Shanthinagar,
Bangalore—560 027

Ph: 080-22969300/01
Fax : 080-22969222



Website : www.bmrc.co.in

Email : bmrc@dataone.in

East West Corridor :
North South Corridor
Stations East West Corridor
Stations North South Corridor

Baiyappanahalli Terminal
Hesarghatta Cross
-16
-24

- Mysore Road Terminal
- R.V.Road

- 17.90 kms
- 23.87 kms



Chairman inspection at Baiyappanahalli

Reach –2

(Magadi Road to Mysore Road Terminal)

Viaduct

552 piles have been completed out of 1106, 29 piers out of 241 and 200 segments out of 2106 are casted.

Stations

Piling work is in progress and 11% of work is completed in Vijayanagar, Hosahalli and Tollgate stations. Piling work is in progress in Mysore Road, Deepanjali Nagar and Magadi Road stations.

.Reach –3 (Swastik to Yeshwanthpur) Viaduct

Total 364 piles are completed out of 961, 10 piers are casted out of 207 and segments casting in progress.

Stations

29 % of work is completed in Malleshwaram, Kuvempu Road and Rajajinagar stations. 23% of work is completed in Yeshwanthpur Station

Mahalakshmi and Soap factory stations.

Reach –3 A (Yeshwanthpur to Peenya)

The contract for construction of viaduct and stations has been awarded to L&T at a cost of Rs.303.29 crs. and preparation work is in progress.

Reach –4 (K.R. Market - RV Road) Viaduct

397 piles have been completed out of 574, 34 piers out of 147 and 334 segments out of 1259 have been cast.

Stations

34 % of work is completed in KR Road, Lalbagh and South end circle stations. Piling works completed in Jayanagar station and around 26% of work is completed in RV Road and Jayanagar Stations.



Chairman inspection at Baiyappanahalli Depot



Land and Property Acquisition (Private Properties)			
	No. of Properties		
Reach	Proposed for Possession	Possession taken	Demolished
Reach-1	160	160	160
Reach-2	196	192	192
Reach-3	218	218	218
Reach-3A (Yashawanthpur to Peenya)	72	1	1
Reach 3B (Peenya to Hesara Ghatta Cross)	59	0	0
Reach-4	48	35	22
Reach –4A R.V.Road Puttenahalli Cross)	64	0	0
Additional Properties	11	0	0
Total	963	606	593



HIGHLIGHTS OF April 2010

- LOA for Construction of Reach 4A with 3 stations from RV Road Station to Puttenahalli Cross has been issued to M/s. JMC-ATEPL JV.
- Detailed Design— Bogie Design Verification has been awarded to M/s, Interfleet Technology Ltd., UK.
- Signage and Graphoc Detailed Design has been awarded to M/s. Tata Elxsi Ltd—Transport Design Consultancy Ltd JV.
- Demolition of Plaza theatre has been completed in Reach-1
- LOA for Design, Supply Installation, Testing and Commissioning of synchronized Pit Lifting jacks and Synchronized Mobile Lifting Jacks has been issued to M/s./ NEUERO Technology gmbH, Germany.

SI No	Total Milestones to be achieved	Total Milestones to be achieved till April 2010	Total Milestones Achieved till April 2010
1	151	115	93