



**October 2010**

## Bangalore Metro Rail Newsletter

Sri. Navin Kumar, IAS  
Secretary,  
Ministry of Urban Development,  
GoI & Chairman BMRC

N.Sivasailam, IAS  
Managing Director

B.S.Sudhir Chandra  
Director (P&P)

D.D.Pahuja  
Director (RSE)

C.Gopinathan  
Director (F)

B.L.Yashavanth Chavan  
Dy.Chief Engineer &  
Chief Public Relations Officer

Bangalore Metro Rail Corporation Ltd  
BMTC Complex, Shanthinagar,  
Bangalore—560 027

Ph: 080-22969300/01  
Fax : 080-22969222



Website : [www.bmrc.co.in](http://www.bmrc.co.in)

Email : [bmrc@dataone.in](mailto:bmrc@dataone.in)



**Roll out ceremony of the First Train set for Namma Metro on 13.09.2010 at Hyundai Rotem Factory, Changwon, Korea**

### *Reach -1 (Baiyappanahalli to Cricket Stadium)*

#### *Viaduct*

The piers have been completed at all the 222 locations, All segments have been casted and viaduct launching has been completed from Baiyappanahalli to Cricket stadium.

#### **STATIONS**

62% of civil work is completed in all stations along Reach-1 and expected to completed by December-2010.

East West Corridor :  
North South Corridor  
Stations East West Corridor  
Stations North South Corridor

Baiyappanahalli Terminal - Mysore Road Terminal - 17.90 kms  
Hesarghatta Cross - R.V.Road - 23.87 kms  
-16  
-24



### **Baiyappanahalli Depot**

Works like construction of Boundary wall / RE wall diversion road etc has been completed, other works like stabling shed/ Repair workshop/ OCC etc is in progress and expected to complete all the works by Nov'10.

### **Track Works**

42% of track laying work is completed and the work is under progress.

This section between Baiyappanahalli to MG Road will be commissioned in Dec'2010

### **Reach –2**

*(Magadi Road to Mysore Road Terminal)*

### **Viaduct**

813 piles have been completed out of 1104, 62 piers out of 241 and 520 segments out of 2106 have been casted.

### **Stations**

Piling work is in progress and 17% of work is completed in Vijayanagar, Hosahalli and Tollgate stations and around 18% of work is completed in Mysore Road, Deepanjali Nagar and Magadi Road stations.

### **Reach –3 (Swastik to Yeshwanthpur) Viaduct**

Total 696 piles are completed out of 961,

49 piers are casted out of 205 and segments Launching in progress. 11 Spans are Completed out of 186 spans.

### **Stations**

33% of work is completed in Malleshwaram, Kuvempu Road and Rajajinagar stations. 35% of work is completed in Yeshwanthpur, Mahalakshmi and Soap factory stations.

### **Reach –3 A (Yeshwanthpur to Peenya depot)**

The construction work has started and piling work is in progress. 143 piles have been completed out of 944 , 15 pile caps completed out of 191 and 21 segments casting have been completed out of 1280.

### **(Outer Ring Road Station )**

86 piling out of 144 has been completed and 2 pile caps out of 24 has been completed

### **Reach-3B**

*( Peenya Village Station to Hessarghatta Cross Station)*

4 test piles have been completed.

### **Reach –4 (K.R. Market - RV Road ) Viaduct**

542 piles have been completed out of 588, 76 piers out of 147 and 807 segments out of 1259 have been casted

### **Stations**

46 % of work is completed in KR Road, Lalbagh and South end circle stations. and around 44% of work is completed in RV Road and Jayanagar Stations.



<b>Land and Property Acquisition (Private Properties)</b>			
Reach	No. of Properties		
	Proposed for Possession	Possession taken	Demolished
Reach-1	160	160	160
Reach-2	196	192	192
Reach-3	219	218	218
Reach-3A (Yashwanthpur to Peenya)	73	64	30
Reach 3B (Peenya to Hesara Ghatta Cross)	220	65	0
Reach-4	53	46	42
Reach –4A R.V.Road Puttenahalli Cross)	80	64	19
Additional Properties	4	0	0
<b>Total</b>	<b>1005</b>	<b>809</b>	<b>661</b>

**HIGHLIGHTS of September 2010**

- The First Train Set roll out ceremony was held at Hyundai– Rotem factory, changwon, Korea on 13-09-2010.
- The Hon’ble High court has granted permission to utilise its land for traffic diversion for construction of Vidhana soudha Under Ground station on 18.09.2010
- Third party Inspection LOA has been signed with Indian Register of Shipping , Mumbai on 19.8.2010.



**Last Segment of Reach-1 was launched on 1st September, 2010**