



**JUNE 2009**

## Bangalore Metro Rail Newsletter

Dr.M.Ramachandran, IAS  
Secretary,  
Ministry of Urban Development,  
GoI & Chairman BMRC

### FLASH NEWS

**Underground Tenders**  
Financial bid has been opened on 30-05-2009  
and are under evaluation

N.Sivasailam, IAS  
Managing Director

B.S.Sudhir Chandra  
Director (P&P)

D.D.Pahuja  
Director (RSE)

B.L.Yashavanth Chavan  
Dy.Chief Engineer &  
Chief Public Relations Officer

Sudhakar Nayak,  
Manager (PR & Protocol)



Bangalore Metro Rail Corporation Ltd  
BMTC Complex, Shanthinagar,  
Bangalore—560 027

Ph: 080-22969300/01  
Fax : 080-22969222

Website : [www.bmrc.co.in](http://www.bmrc.co.in)

Email : [bmrc@dataone.in](mailto:bmrc@dataone.in)

#### Land Acquisition

Awards have been passed in 376 cases amounting to Rs.346.00 Crores covering an area of 37365 sq. mtrs. Possession has been taken in respect of 618 properties in Reach-1,2,3, & 4. For the remaining properties acquisitions are in progress.

#### Viaduct Reach-1

##### (Baiyappanahalli to Cricket Stadium)

The viaduct works in Reach-1 is underway on M.G.road, and foundation works are nearing completion in CMH Road. Work in the stretch between Adarsha Junction and Trinity Circle (S.V.Road) is in progress. The piers have come up in full length at 111 locations. The casting of girder segments is in progress and 539 segments have been cast out of 1929 segments 841 piles (out of 953 piles) and 161 pile caps (out of 223 pile caps) have been completed.

East West Corridor :	: Baiyappanahalli Terminal	- Mysore Road Terminal	- 18.1 kms
North South Corridor	: Yeshvanthpur	- R.V.Road Terminal	- 14.9 kms
North Extension	: Yeshwanthpur	- Hesarghatta Cross	- 5.6 kms
South Extension	: R.V. Road Terminal	- Puttenahalli	- 3.7 kms



### **SEGMENT LAUNCHING**

17 spans are erected on M.G.Road stretch from Trinity Circle towards Cricket stadium in order to complete this reach on time..

### **STATIONS**

Contracts have been awarded for construction of six elevated metro stations in this Reach viz. S.V.Road and Ulsoor Stations at a cost of Rs 75.77 Crores to IVRCL Infrastructure Projects Ltd. and CMH Road and Baiyappanahalli Stations at a cost of Rs 92.5 Crores to IVRCL – CR 18G Consortium.

Trinity & MG Road Station works has been awarded to Punj Lloyd at a cost of Rs. 87.22 crores. Works at all the six stations has already commenced.

### **Baiyappanahalli Depot**

Progress is on to achieve the formation level in the Depot area. Boundary wall panels

### **METRO DEPOT @ BYAPPANAHALLI**



**REINFORCEMENT WORK IN PROGRESS**

are being fixed. Reinforced earth walls and

retaining walls are in progress. Package II for construction of Depot & Workshops is awarded to M/s. URC Ltd, and work is in progress.

### **Reach –2**

*(Magadi Road to Mysore Road Terminal)*

The road widening work for traffic management in Reach-2 between Magadi Road and Mysore road Terminal is nearing completion.. Demolition of structures and buildings in this Reach are completed except Deepanjali Nagar station portion.

### **Viaduct**

Contract has been awarded to M/s Simplex Infrastructure Ltd. New Delhi at a cost of Rs 195.70 Crs for construction of Elevated Structures ( 5.9 kms) excluding stations and piling work has started on Mysore road.

### **Stations**

Out of six stations, three stations viz., Tollgate, Hosahalli, & Vijayanagar is awarded to M/s Ahluwallia Contractors at a cost of Rs 109.47 Crs and work has commenced. Another three stations viz., Mysore Road terminal, Deepanjali Nagar and Mysore road terminal is awarded to M/s Punj Loyd—Sembawag at a cost of Rs 118.11 Crs and work has commenced.



### **Reach –3**

#### **(Swastik to Yeshwanthpur)**

Road widening work of the entire reach is entrusted to Karnataka Land Army Corporation Ltd, and 80% of work is completed. Building demolition 90% of work completed. Shifting of utilities undertaken by respective departments are underway in this Reach from Malleshwaram Station to Rajajinagar Station.

#### **Viaduct**

LOA has been issued to M/s IDEB– SUCG consortium of Via-duct for 5 Kms excluding Station area at a cost of Rs. 209 Crores Piling work is in progress.

#### **Stations**

Out of seven stations, three stations Viz.,



**Malleshwaram Station**

Malleshwaram Station, MKK Road Station and Rajajinagar Station has been awarded to M/s. PUNJ Lloyd Sembawang JV at a cost of Rs 103.25 crs. The preliminary works are in progress. Three stations viz. Mahalak-

shmi, Soap factory & Yeshwanthput has been awarded to L & T at a cost of Rs. 101.80 Crs.

### **.Reach –4**

#### **(K.R. Market - RV Road Terminal )**

Tender is awarded for Design and construction of via-duct in this Reach to M/s. Nagarjuna Construction Company Ltd at a cost of Rs.150.63 Crores. The design of viaduct is completed. Additional trial bore holes are drilled at 120 pier locations to obtain detailed geo-technical information in this Reach

#### **Viaduct**

Test pile & working pile on R.V.Road are in progress.

#### **Stations**

Out of Five stations , three stations Viz., South End , Lal-Bagh & KR station is awarded to M/s L& T at a cost of Rs 79.31 Crs Diagonal cross trenching is in progress. The remaining two stations viz., RV road stationJayanagar Station is awarded to M/s IVRCL\_CR18G at a cost of Rs 71.52 Crs.